

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PMGSY Phase IX – Adilabad District – Package No. AP 01 IX LB 08 – Construction of Bridge at 3/2 km on Road from Sirpur to Laxmipur of Sirpur (T) Mandal in Adilabad District – According Post facto Extension of Agreement Time up to 26.3.2016 (685 days) with out penalty – Orders – Issued.

-----

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.RT.No. 263**

**Dated: 31/03/2016**

**Read the following:-**

1. G.O.Ms.No. 330 PR&RD (Progs.II) Dept., dated: 17.9.2010.
2. From the CE, PR, Hyd. Lr. No. W9/DEE-III/PMGSY/AP 01 IX LB 08/Adb /2015, dated: 16.2.2016.

<<<>>>

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 26.3.2016 for a period of (685) days with out imposing a penalty in respect of work “Construction of Bridge at 3/2 km on Road from Sirpur to Laxmipur of Sirpur (T) Mandal in Adilabad District” under PMGSY Phase IX as the delay is not attributed to the Contractor but due to rainy season, land acquisition problem and delay in approval of designs.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**S.P. SINGH**  
**SPECIAL CHIEF SECRETARY TO GOVERNMENT**

To  
The Chief Engineer, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Adilabad District.  
Copy to: The PS to Minister (PR, IT, MA&UD)).  
SF/SC.

**//FORWARDED:: BY ORDER//**

**SECTION OFFICER**